

Belmont Middle High School - 25May22 Schedule Update - BEL-76				Small Format Summary										Data Date: 25-May-22 / Run Date: 31-May-22 10:12																								
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021							2022							2023							2024												
					J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M
Belmont Middle & High School - 25May22 Schedule Update																																						
Construction Summary																																						
Phase 2 - Demo Remaining School / Complete School																																						
SUM- 2120	Install Playing Field (North End of Site)	0	21-Jun-21 A	15-Apr-22 A	Install Playing Field (North End of Site)																																	
SUM-3360	Begin Mobilization	0	28-Jun-21 A		◆ Begin Mobilization																																	
SUM-3000	Mobilize for Phase 2 Construction	0	28-Jun-21 A	15-Jul-21 A	Mobilize for Phase 2 Construction																																	
SUM-3010	Complete Abatement & Demo of Existing Building	0	16-Jul-21 A	15-Oct-21 A	Complete Abatement & Demo of Existing Building																																	
SUM-3350	Begin Piles	0	06-Oct-21 A		◆ Begin Piles																																	
SUM-3030	Pile Installation	0	06-Oct-21 A	25-Oct-21 A	Pile Installation																																	
SUM-3370	Pool & Black Box Turnover	0		12-Oct-21 A	◆ Pool & Black Box Turnover																																	
SUM-3040	Concrete Foundations	0	01-Nov-21 A	16-Dec-21 A	Concrete Foundations																																	
SUM-3380	Auditorium Turnover	0		02-Dec-21 A	◆ Auditorium Turnover																																	
SUM-3310	Complete Foundations	0		16-Dec-21 A	◆ Complete Foundations																																	
SUM-3050	Structural Steel Erection	0	05-Jan-22 A	08-Mar-22 A	Structural Steel Erection																																	
SUM-3060	Install Decking / Detail	0	10-Jan-22 A	30-Mar-22 A	Install Decking / Detail																																	
SUM-3220	Prep & Place Slabs on Deck	0	20-Jan-22 A	27-Apr-22 A	Prep & Place Slabs on Deck																																	
SUM-3320	Complete Steel Erection	0		08-Mar-22 A	◆ Complete Steel Erection																																	
SUM-3080	Overhead MEP Installation	95	11-Apr-22 A	07-Oct-22	Overhead MEP Installation																																	
SUM-3070	Exterior Facade	145	12-Apr-22 A	21-Dec-22	Exterior Facade																																	
SUM-3330	Complete Slabs on Deck	0		27-Apr-22 A	◆ Complete Slabs on Deck																																	
SUM- 2230	Construct Sports Fields	170	29-Apr-22 A	27-Jan-23	Construct Sports Fields																																	
SUM-3340	Complete Spray Fireproofing	0		08-Jun-22	◆ Complete Spray Fireproofing																																	
MILE-3300	Building Tight - Area D	0		11-Jul-22	◆ Building Tight - Area D																																	
MILE-3320	Building Tight - Area F	0		08-Aug-22	◆ Building Tight - Area F																																	
SUM-3090	Interior Drywall & Finishes	138	23-Aug-22	13-Mar-23	Interior Drywall & Finishes																																	
SUM-3410	Final Building Inspections for Phase 2	153	02-Sep-22	13-Apr-23	Final Building Inspections for Phase 2																																	
SUM- 2220	Site Improvements	85	03-Apr-23	02-Aug-23	Site Improvements																																	
SUM-3390	Install Photovoltaic System	106	03-Apr-23	31-Aug-23	Install Photovoltaic System																																	
MILE-3330	Turnover Building - Phase 2	0		13-Apr-23	◆ Turnover Building - Phase 2																																	
SUM-3400	Complete Phase 1 / Phase 2 Integration	97	14-Apr-23	31-Aug-23	Complete Phase 1 /Phase 2 Integration																																	
MILE-3340	Substantial Completion - Phase 2	0		21-Jul-23	◆ Substantial Completion - Phase 2																																	
MILE-3310	Complete Integration / Receive Final Certificate c	0		31-Aug-23*	◆ Complete Integration / Receive Final Certificate																																	