

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021 2022 2023 2024																															
					2021												2022												2023				2024			
					Jun	Jul	A	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan
<b>Belmont Middle &amp; High School - 23Sep21 Schedule Update</b>																																				
<b>Construction Summary</b>																																				
<b>Phase 2 - Demo Remaining School / Complete School</b>																																				
SUM- 2120	Install Playing Field (North End of Site)	38	21-Jun-21 A	17-Nov-21	Install Playing Field (North End of Site)																															
SUM-3360	Begin Mobilization	0	28-Jun-21 A		◆ Begin Mobilization																															
SUM-3000	Mobilize for Phase 2 Construction	0	28-Jun-21 A	15-Jul-21 A	Mobilize for Phase 2 Construction																															
SUM-3010	Complete Abatement & Demo of Existing Building	16	16-Jul-21 A	15-Oct-21	Complete Abatement & Demo of Existing Building																															
SUM-3350	Begin Piles	0	06-Oct-21		◆ Begin Piles																															
SUM-3030	Pile Installation	20	06-Oct-21	03-Nov-21	Pile Installation																															
SUM-3370	Pool & Black Box Turnover	0		12-Oct-21	◆ Pool & Black Box Turnover																															
SUM-3040	Concrete Foundations	45	10-Nov-21	17-Jan-22	Concrete Foundations																															
SUM-3380	Auditorium Turnover	0		24-Nov-21	◆ Auditorium Turnover																															
SUM-3050	Structural Steel Erection	60	27-Dec-21	22-Mar-22	Structural Steel Erection																															
SUM-3310	Complete Foundations	0		17-Jan-22	◆ Complete Foundations																															
SUM-3060	Install Decking / Detail	63	20-Jan-22	20-Apr-22	Install Decking / Detail																															
SUM-3220	Prep & Place Slabs on Deck	35	16-Mar-22	04-May-22	Prep & Place Slabs on Deck																															
SUM-3320	Complete Steel Erection	0		22-Mar-22	◆ Complete Steel Erection																															
SUM-3070	Exterior Facade	173	13-Apr-22	20-Dec-22	Exterior Facade																															
SUM-3330	Complete Slabs on Deck	0		04-May-22	◆ Complete Slabs on Deck																															
SUM-3080	Overhead MEP Installation	101	25-May-22	18-Oct-22	Overhead MEP Installation																															
SUM-3340	Complete Spray Fireproofing	0		07-Jul-22	◆ Complete Spray Fireproofing																															
MILE-3300	Building Tight - Area D	0		19-Jul-22	◆ Building Tight - Area D																															
SUM- 2220	Site Improvements	200	25-Aug-22	13-Jun-23	Site Improvements																															
SUM- 2100	Install Playing Field (Western End of Site)	34	01-Sep-22	20-Oct-22	Install Playing Field (Western End of Site)																															
MILE-3320	Building Tight - Area F	0		12-Sep-22	◆ Building Tight - Area F																															
SUM-3090	Interior Drywall & Finishes	193	14-Oct-22	21-Jul-23	Interior Drywall & Finishes																															
SUM- 2230	Construct Sports Fields	80	01-Mar-23	22-Jun-23	Construct Sports Fields																															
MILE-3310	Receive Certificate Of Occupancy	0		21-Jul-23	◆ Receive Certificate Of Occupancy																															

█ Remaining Level of Effort    █ Remaining Work  
█ Actual Level of Effort    █ Critical Remaining Work  
█ Actual Work    ◆ Milestone

