

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021																												2022												2023												2024											
					2021							2022							2023							2024																																										
					Jun	Jul	A	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun																											
Belmont Middle & High School - 03Nov21 Schedule Update																																																																				
Construction Summary																																																																				
Phase 2 - Demo Remaining School / Complete School																																																																				
SUM- 2120	Install Playing Field (North End of Site)	35	21-Jun-21 A	23-Dec-21																													Install Playing Field (North End of Site)																																			
SUM-3360	Begin Mobilization	0	28-Jun-21 A																														◆ Begin Mobilization																																			
SUM-3000	Mobilize for Phase 2 Construction	0	28-Jun-21 A	15-Jul-21 A																													Mobilize for Phase 2 Construction																																			
SUM-3010	Complete Abatement & Demo of Existing Building	0	16-Jul-21 A	15-Oct-21 A																													Complete Abatement & Demo of Existing Building																																			
SUM-3350	Begin Piles	0	06-Oct-21 A																														◆ Begin Piles																																			
SUM-3030	Pile Installation	0	06-Oct-21 A	25-Oct-21 A																													Pile Installation																																			
SUM-3370	Pool & Black Box Turnover	0		12-Oct-21 A																													◆ Pool & Black Box Turnover																																			
SUM-3040	Concrete Foundations	43	01-Nov-21 A	06-Jan-22																													Concrete Foundations																																			
SUM-3380	Auditorium Turnover	0		26-Nov-21																													◆ Auditorium Turnover																																			
SUM-3050	Structural Steel Erection	60	27-Dec-21	22-Mar-22																													Structural Steel Erection																																			
SUM-3310	Complete Foundations	0		06-Jan-22																													◆ Complete Foundations																																			
SUM-3060	Install Decking / Detail	63	20-Jan-22	20-Apr-22																													Install Decking / Detail																																			
SUM-3220	Prep & Place Slabs on Deck	35	16-Mar-22	04-May-22																													Prep & Place Slabs on Deck																																			
SUM-3320	Complete Steel Erection	0		22-Mar-22																													◆ Complete Steel Erection																																			
SUM-3070	Exterior Facade	173	13-Apr-22	20-Dec-22																													Exterior Facade																																			
SUM-3330	Complete Slabs on Deck	0		04-May-22																													◆ Complete Slabs on Deck																																			
SUM-3080	Overhead MEP Installation	101	25-May-22	18-Oct-22																													Overhead MEP Installation																																			
SUM-3340	Complete Spray Fireproofing	0		07-Jul-22																													◆ Complete Spray Fireproofing																																			
MILE-3300	Building Tight - Area D	0		19-Jul-22																													◆ Building Tight - Area D																																			
SUM- 2220	Site Improvements	200	25-Aug-22	13-Jun-23																													Site Improvements																																			
SUM- 2100	Install Playing Field (Western End of Site)	34	01-Sep-22	20-Oct-22																													Install Playing Field (Western End of Site)																																			
MILE-3320	Building Tight - Area F	0		12-Sep-22																													◆ Building Tight - Area F																																			
SUM-3090	Interior Drywall & Finishes	193	14-Oct-22	21-Jul-23																													Interior Drywall & Finishes																																			
SUM- 2230	Construct Sports Fields	80	01-Mar-23	22-Jun-23																													Construct Sports Fields																																			
SUM-3390	Install Photovoltaic System	106	03-Apr-23	31-Aug-23																													Install Photovoltaic System																																			
MILE-3310	Receive Certificate Of Occupancy	0		21-Jul-23																													◆ Receive Certificate Of Occupancy																																			

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remaining Work
 Actual Work ◆ ◆ Milestone

