

| Activity ID  | Activity Name                                      | Remaining Duration | Start       | Finish      | 2021   |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   | 2022 |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | 2023 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | 2024 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|--|--------------------|-------------|-------------|--|-----|---|---|-----|---|---|------|---|---|-----|---|---|-----|------|---|-----|---|---|-----|---|------|-----|---|---|-----|---|---|------|---|---|-----|---|---|-----|---|---|-----|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|  |  |                    |             |             | 2021   |     |   |   |     |   |   | 2022 |   |   |     |   |   |     | 2023 |   |     |   |   |     |   | 2024 |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |  |                    |             |             | J  | Jul | A | S | Oct | N | D | Jan  | F | M | Apr | M | J | Jul | A    | S | Oct | N | D | Jan | F | M    | Apr | M | J | Jul | A | S | Oct  | N | D | Jan | F | M | Apr | M | J | Jul | A |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Belmont Middle &amp; High School - 31Mar22 R2 Schedule Update</b> |  |                    |             |             |  |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Construction Summary</b>  |  |                    |             |             |  |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Phase 2 - Demo Remaining School / Complete School</b>             |  |                    |             |             |  |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM- 2120  | Install Playing Field (North End of Site)          | 21                 | 21-Jun-21 A | 29-Apr-22   | Install Playing Field (North End of Site)          |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3360   | Begin Mobilization                                 | 0                  | 28-Jun-21 A |             | ◆ Begin Mobilization                               |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3000   | Mobilize for Phase 2 Construction                  | 0                  | 28-Jun-21 A | 15-Jul-21 A | ■ Mobilize for Phase 2 Construction                |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3010   | Complete Abatement & Demo of Existing Building     | 0                  | 16-Jul-21 A | 15-Oct-21 A | ■ Complete Abatement & Demo of Existing Building   |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3350   | Begin Piles  | 0                  | 06-Oct-21 A |             | ◆ Begin Piles                                      |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3030   | Pile Installation                                  | 0                  | 06-Oct-21 A | 25-Oct-21 A | ■ Pile Installation                                |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3370   | Pool & Black Box Turnover                          | 0                  |             | 12-Oct-21 A | ◆ Pool & Black Box Turnover                        |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3040   | Concrete Foundations                               | 0                  | 01-Nov-21 A | 16-Dec-21 A | ■ Concrete Foundations                             |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3380   | Auditorium Turnover                                | 0                  |             | 02-Dec-21 A | ◆ Auditorium Turnover                              |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3310   | Complete Foundations                               | 0                  |             | 16-Dec-21 A | ◆ Complete Foundations                             |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3050   | Structural Steel Erection                          | 0                  | 05-Jan-22 A | 08-Mar-22 A | ■ Structural Steel Erection                        |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3060   | Install Decking / Detail                           | 1                  | 10-Jan-22 A | 31-Mar-22   | ■ Install Decking / Detail                         |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3220   | Prep & Place Slabs on Deck                         | 17                 | 20-Jan-22 A | 25-Apr-22   | ■ Prep & Place Slabs on Deck                       |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3320   | Complete Steel Erection                            | 0                  |             | 08-Mar-22 A | ◆ Complete Steel Erection                          |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM- 2230  | Construct Sports Fields                            | 175                | 04-Apr-22   | 13-Dec-22   | ■ Construct Sports Fields                          |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3070   | Exterior Facade                                    | 168                | 14-Apr-22   | 14-Dec-22   | ■ Exterior Facade                                  |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3080   | Overhead MEP Installation                          | 119                | 22-Apr-22   | 11-Oct-22   | ■ Overhead MEP Installation                        |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3330   | Complete Slabs on Deck                             | 0                  |             | 25-Apr-22   | ◆ Complete Slabs on Deck                           |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3340   | Complete Spray Fireproofing                        | 0                  |             | 09-Jun-22   | ◆ Complete Spray Fireproofing                      |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| MILE-3300  | Building Tight - Area D                            | 0                  |             | 12-Jul-22   | ◆ Building Tight - Area D                          |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3090   | Interior Drywall & Finishes                        | 140                | 24-Aug-22   | 16-Mar-23   | ■ Interior Drywall & Finishes                      |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM- 2220  | Site Improvements                                  | 200                | 25-Aug-22   | 13-Jun-23   | ■ Site Improvements                                |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3410   | Final Building Inspections for Phase 2             | 153                | 02-Sep-22   | 13-Apr-23   | ■ Final Building Inspections for Phase 2           |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| MILE-3320  | Building Tight - Area F                            | 0                  |             | 02-Sep-22   | ◆ Building Tight - Area F                          |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3390   | Install Photovoltaic System                        | 106                | 03-Apr-23   | 31-Aug-23   | ■ Install Photovoltaic System                      |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| MILE-3330  | Turnover Building - Phase 2                        | 0                  |             | 13-Apr-23   | ◆ Turnover Building - Phase 2                      |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM-3400   | Complete Phase 1 / Phase 2 Integration             | 97                 | 14-Apr-23   | 31-Aug-23   | ■ Complete Phase 1 / Phase 2 Integration           |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| MILE-3340  | Substantial Completion - Phase 2                   | 0                  |             | 21-Jul-23   | ◆ Substantial Completion - Phase 2                 |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| MILE-3310  | Complete Integration / Receive Final Certificate c | 0                  |             | 31-Aug-23*  | ◆ Complete Integration / Receive Final Certificate |     |   |   |     |   |   |      |   |   |     |   |   |     |      |   |     |   |   |     |   |      |     |   |   |     |   |   |      |   |   |     |   |   |     |   |   |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

■ Remaining Level of Effort    ■ Remaining Work  
■ Actual Level of Effort    ■ Critical Remaining Work  
■ Actual Work    ◆ Milestone

