

Belmont Middle & High School Project Update

November 2022



Work Performed – November 2022

Phase 1

- Continued commissioning and balancing
- Continued general work-to-complete list

Phase 2 Site Work and Utilities

- Started installing sidewalks
- Started foundations of dugouts
- Continued raising grade via existing material
- Continued final grading athletic fields
- Continued installing drainage at athletic fields
- Completed installing curbing

Phase 2 Exterior

- Area F
 - Continued installation of curtain wall glass
 - Continued installation of masonry

Phase 2 Interiors

- Area D
 - Continued installation of pipe and duct insulation
 - Finished intermediate paint coats on Levels 1, 2, 3 & 4
 - Continued framing ACT ceilings on Level 2, 3 & 4
 - Completed intumescent fireproofing
 - Continued installation of wall tile
 - Completed installation of overhead fire doors
 - Continued installation of PH2 elevator
 - Started installation of casework
 - Started installation of linoleum flooring
- Area F
 - Completed rough-in of MEPFP's
 - Continued installation of pipe and duct insulation
 - Continued installation and finishing of drywall
 - Started installation of wall tile
 - Started painting on Level 2

Look Ahead – December 2022

Phase 1

- Continue commissioning and balancing
- Continue general work to complete list

Phase 2 Site Work and Utilities

- Continue raising grade via existing material
- Continue final grading athletic fields
- Continue installing drainage for athletic fields
- Continue installation of sidewalks
- Continue installing foundations for dugouts

Phase 2 Exterior

- Area F
 - Complete installation of curtain wall glass
 - Complete installation of masonry
 - Start-up HRU's 5 & 6

Phase 2 Interiors

- Area D
 - Continue framing ACT ceilings
 - Continue installing wall tile
 - Continue installation of PH2 elevator
 - Continue installation of casework
 - Continue installation of linoleum flooring
 - Start installation of plinth at Stair 4
 - Start installation of PLAM windowsills
- Area F
 - Complete rough-in of MEPFP's on all levels
 - Continue installation of pipe and duct insulation
 - Continue installing and finishing drywall
 - Continue installing wall tile
 - Continue painting
 - Start framing ACT ceilings
 - Start installation of casework
 - Start installation of linoleum flooring

Progress Photos

Casework



Linoleum Flooring Prep



Progress Photos

Drywall Finishes and Hollow Metal Frame



Plumbing Rough-in and Drywall



Progress Photos

Bathroom In-wall Rough-in and Blocking



Casework and Flooring Prep



Progress Photos

Wall Tile Install



Progress Photos

Area D Roof



Linoleum Flooring in Media Center



Progress Photos

Electrical Room



Progress Photos

ACT Ceiling Grid at Media Center



Progress Photos

Mechanical Well Grating and Ductwork



Progress Photos

Athletic Field Grading



Progress Photos

Drop-off Loop



Progress Photos

Masonry and Curtain Wall

