

Belmont Middle & High School Project Update

January 2023



Work Performed – January 2023

Phase 1

- Continued commissioning and balancing
- Continued general work-to-complete list
-

Phase 2 Site Work and Utilities

- Installing sidewalks on hold due to winter condition
- Raising grade via existing material on hold due to winter condition
- Final grading athletic fields on hold due to winter condition
- Installing drainage at athletic fields on hold due to winter condition

Phase 2 Exterior

- Substantially Complete

Phase 2 Interiors

- Completed installation of electrical distribution and turn on permanent power
- Completed first coat of paint
- Phase 2 elevator ready for testing

Area D

- Started flooding ACT ceiling tiles
- Completed installation of pipe and duct insulation
- Completed installation of light fixtures on Levels 2, 3, & 1
- Completed framing ACT ceilings
- Started finishing ACT ceilings
- Continued installation of wall tile
- Completed installation of casework on Levels 1, 2 & 3
- Continued installation of plinth at Stair 4
- Continued installation of PLAM windowsills

Area F

- Completed installation of pipe and duct insulation
- Completed installation of wall tile on Levels 2 & 3
- Started installation of wall tile on Level 1
- Completed framing ACT ceilings on Levels 2 & 3
- Started framing ACT ceilings on Level 1
- Continued installation of light fixtures on Levels 2 & 3
- Completed installation of casework on Levels 2 & 3
- Started installation of casework on Level 1
- Continued installation of linoleum flooring on Levels 2 & 3

Look Ahead – February 2023

Phase 1

- Continue commissioning and balancing
- Continue general work to complete list

Phase 2 Site Work and Utilities

- Begin clearing storage units and general site clearing in advance of resuming sitework in March

Phase 2

- Start-up HRU's 5 & 6
- Start fire alarm testing

○ Area D

- Continue flooding ACT ceilings
- Complete installing wall tile
- Continue installation of plinth at Stair 4
- Complete installation of PLAM windowsills
- Start sealed concrete in Art rooms

○ Area F

- Continue installing wall tile
- Complete framing ACT ceilings
- Start flooding ACT ceilings
- Continue installation of casework
- Continue installation of linoleum flooring

Progress Photos

Area D Level 2 Science Room



Progress Photos

Area D Level 2 Typical Classroom



Progress Photos

Area D Level 1 Art Wing



Progress Photos

Area D Level 1 Corridor



Area F Level 1 Above Ceiling



Progress Photos

Area F Level 1 Wellness Room



Progress Photos

Area F Level 1 Corridor



Progress Photos

Area D Level 2 Media Center

