

Activity ID	Activity Name	Remaining Duration	Start	Finish	2023												2024	
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
<b>Belmont Middle &amp; High School - 10Nov22 Schedule Update</b>																		
<b>Construction Summary</b>																		
<b>No Bid Package</b>																		
SUM-3070	Exterior Facade	21	12-Apr-22 A	12-Dec-22	Exterior Facade													
SUM- 2230	Construct Sports Fields	200	29-Apr-22 A	28-Aug-23	Construct Sports Fields													
SUM-3090	Interior Drywall & Finishes	83	08-Aug-22 A	13-Mar-23	Interior Drywall & Finishes													
SUM-3410	Final Building Inspections for Phase 2	28	07-Mar-23	13-Apr-23	Final Building Inspections for Phase 2													
SUM-3390	Install Photovoltaic System	106	03-Apr-23	31-Aug-23	Install Photovoltaic System													
MILE-3330	Turnover Building - Phase 2	0		13-Apr-23	◆ Turnover Building - Phase 2													
SUM-3400	Complete Phase 1 / Phase 2 Integration	97	14-Apr-23	31-Aug-23	Complete Phase 1 / Phase 2 Integration													
SUM- 2220	Site Improvements	85	27-Apr-23	25-Aug-23	Site Improvements													
MILE-3340	Substantial Completion - Phase 2	0		21-Jul-23	◆ Substantial Completion -Phase 2													
MILE-3310	Complete Integration / Receive Final Certificate of Occupancy	0		31-Aug-23*	◆ Complete Integration / Receive Final Certificate of Occupancy													
<b>Construction</b>																		
<b>HVAC</b>																		
F1-1450	Install Overhead HVAC Low Pressure Ductwork Rough-In - F1	2	14-Sep-22 A	14-Nov-22	Install Overhead HVAC Low Pressure Ductwork Rough-In - F1													
F1-1460	Install Overhead HVAC Supply & Exhaust VAVs - F1	1	03-Nov-22 A	15-Nov-22	Install Overhead HVAC Supply & Exhaust VAVs - F1													
F1-1140	Install Chilled Beams - F1	10	16-Nov-22	30-Nov-22	Install Chilled Beams - F1													
<b>Electrical</b>																		
F1-1000	Install Overhead Electrical Power & Lighting Homeruns Rough-In - F1	2	31-Oct-22 A	14-Nov-22	Install Overhead Electrical Power & Lighting Homeruns Rough-In - F1													
F1-1150	Install In-Wal Electrical Rough-in - F1	2	31-Oct-22 A	14-Nov-22	Install In-Wal Electrical Rough-in - F1													
<b>Rough Carpentry &amp; Drywall</b>																		
F2-1190	Install Drywall & Cement Board at Walls - F2	1	18-Oct-22 A	10-Nov-22	Install Drywall & Cement Board at Walls - F2													
F3-1190	Install Drywall & Cement Board at Walls - F3	7	07-Nov-22 A	25-Nov-22	Install Drywall & Cement Board at Walls - F3													
F1-1190	Install Drywall & Cement Board at Walls - F1	10	18-Nov-22	02-Dec-22	Install Drywall & Cement Board at Walls - F1													
F1-1300	Install Doors & Hardware - F1	5	16-Feb-23	23-Feb-23	Install Doors & Hardware - F1													
<b>Casework</b>																		
D2-1250	Install Casework - D2	13	16-Nov-22	05-Dec-22	Install Casework - D2													
D3-1250	Install Casework - D3	13	16-Nov-22	05-Dec-22	Install Casework - D3													
D4-1250	Install Casework - D4	5	06-Dec-22	12-Dec-22	Install Casework - D4													
D1-1250	Install Casework - D1	12	06-Dec-22	21-Dec-22	Install Casework - D1													
F2-1250	Install Casework - F2	12	14-Dec-22	30-Dec-22	Install Casework - F2													
F3-1250	Install Casework & Epoxy Counters - F3	13	28-Dec-22	16-Jan-23	Install Casework & Epoxy Counters - F3													
F1-1250	Install Casework & Epoxy Counters - F1	10	24-Jan-23	06-Feb-23	Install Casework & Epoxy Counters - F1													
<b>Resilient Flooring</b>																		
D2-1420	Install Rubber Flooring & Base - D2	10	23-Nov-22	07-Dec-22	Install Rubber Flooring & Base - D2													
D3-1420	Install Rubber Flooring & Base - D3	10	08-Dec-22	21-Dec-22	Install Rubber Flooring & Base - D3													
D4-1420	Install Rubber Flooring & Base - D4	5	22-Dec-22	29-Dec-22	Install Rubber Flooring & Base - D4													
D1-1420	Install Rubber Flooring & Base - D1	5	30-Dec-22	06-Jan-23	Install Rubber Flooring & Base - D1													
F2-1420	Install Rubber Flooring & Base - F2	10	09-Jan-23	20-Jan-23	Install Rubber Flooring & Base - F2													
F3-1420	Install Rubber Flooring & Base - F3	10	23-Jan-23	03-Feb-23	Install Rubber Flooring & Base - F3													
F1-1420	Install Rubber Flooring & Base - F1	10	06-Feb-23	17-Feb-23	Install Rubber Flooring & Base - F1													
<b>Carpet</b>																		
F1-1425	Install Carpet & Base - F1	5	15-Feb-23	22-Feb-23	Install Carpet & Base - F1													
<b>Miscellaneous Specialties</b>																		
F1-3183	Install Wak off Grille - F1	3	23-Feb-23	27-Feb-23	Install Wak off Grille - F1													
F1-3193	Install Wak off Carpet - F1	3	28-Feb-23	02-Mar-23	Install Wak off Carpet - F1													
<b>Skanska</b>																		
F1-3213	Skanska Punch List - F1	5	03-Mar-23	09-Mar-23	Skanska Punch List - F1													
LSI-3000	Final Plumbing Inspection	5	07-Mar-23	13-Mar-23	Final Plumbing Inspection													
LSI-3010	Final Electrical Inspection	5	14-Mar-23	20-Mar-23	Final Electrical Inspection													
LSI-3020	Final Life Safety Wak through	5	21-Mar-23	27-Mar-23	Final Life Safety Wak through													
LSI-3030	Final Building Department Inspection	13	28-Mar-23	13-Apr-23	Final Building Department Inspection													
LSI-3060	Complete Phase 1 / Phase 2 Integration	94	14-Apr-23	28-Aug-23	Complete Phase 1 / Phase 2 Integration													
LSI-3050	Substantial Completion - Phase 2	0		21-Jul-23*	◆ Substantial Completion -Phase 2													
LSI-3040	Building Departments Issues C of O Phase 2	3	29-Aug-23	31-Aug-23	Building Departments Issues C of O Phase 2													